

NBN NETWORK CONSTRUCTION - FORTNIGHTLY PROGRAM

FOR WEEKS 13 to 14

START DATE	FINISH DATE	WORK TASK	DURATION	POWER DISTRUPTION	ROADS AFFECTED	IMPACT TO RESIDENTS	IMPACT CONTROL
12/10/20	12/10/20	ADA07 . Work n pole Thompson / Kevin / Harold	1	Nil	Thompson / Kevin / Harold	Blocked road	Traffic signs
13/10/20	13/10/20	LV Outage Thompson St	1	Yes	Thompson St (top of island)	Nil	
14/10/20	14/10/20	HV + LV Outage Kevin & Thompson	1	Yes	Thompson / Kevin	Blocked road	Traffic controllers, notification by email
15/10/20	15/10/20	HV + LV Outage Harold & Thompson	1	Yes	Thompson / Harold	Blocked road	Traffic controllers, notification by email
16/10/20	16/10/20	No work on island				Nil	
19/10/20	19/10/20	Prep work Roberston Rd, haul fibre Thompson/Kevin/Harold	1	Nil	Thompson / Kevin / Harold	Blocked road	Traffic signs
20/10/20	20/10/20	HV + LV outage Robertson Rd	1	Yes	Robertson Rd	Blocked road	Traffic controllers, notification by email
21/10/20	21/10/20	Haul Fibre Thompson/Kevin/Harold	1	Nil	Thompson / Kevin / Harold	Blocked road	Traffic signs
22/10/20	22/10/20	Haul Fibre Thompson/Kevin/Harold	1	Nil	Thompson / Kevin / Harold	Blocked road	Traffic signs
23/10/20	23/10/20	Haul Fibre Thompson/Kevin/Harold	1	Nil	Thompson / Kevin / Harold	Blocked road	Traffic signs